NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NWZ/BBMP/PDD/PMC/2018-19 Date:23-08-2019

To,
The Executive Engineer,
Project Division,Dasarahalli
Hesaraghtta Main Road
Bangalore -560073

INSPECTION REPORT

Dear Sir,

Subject: Improvement works at Dog Kennel Sy No 51 Mallasandra ward no 13 of Project subdivision

Name of Work: Improvements to roads drains and Asphalting to main and Cross roads at Dubasipalya NK and JK farm jnanabharathi 3rd Stage and RR layout in ward No-130 Ullal.

Item No	Description of work	Unit	Qty
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and	Cum	151.20
2	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches1.5m and above in width, in	Cum	75.60
3	KSRB 2-2.3: Excavation by manual means for foundation of buildings, water supply & sanitary lines and electrical conduits etc., either in pits or in trenches 1.50m and above	Cum	90.72
4	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	Cum	35.70
5	KSRB 5.2-2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than	Cum	0.00
6	KSRB 5.3-3: Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less	Cum	0.00
7	KSRB 4.2.1: Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal	Cum	0.00
8	KSRB 2.3: Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each	Cum	283.50
9	KSRB 2.5 : Earthwork excavation in all soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by	Cum	0.00
10	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal	Cum	548.86
11	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal	Cum	0.00
12	Providing and casting reinforced cement concrete racks with design mix M20, granite or trap jelly 12mm and down size 5 cms thick and below with reinforcements of 6mm	Cum	0.00
13	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded cum granite metal coarse	Cum	0.00
14	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass	Sqm	4.20

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056 CELL NO:+91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

Item No	Description of work	Unit	Qty
38	KSRB 15-18.1 : Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and	Sqm	0.00
39	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade	Sqm	0.00
40	KSRRB M800-18, G.L Barbed Wire Fencing 1.8 Metre High:- Providing m and fixing 1.8 metres high GI barbed wire fencing with 2.4 m angle iron posts 50 mm x 50 mm x 6	M	0.00
41	Supplying heavy PVC condiuit pipe .....mm dia .....mm thick confirming to IS 2509 woth suitable size bends, metal/PVC junction boxes adhesive paste etc., and running	M	0.00
42	25mm dia 2mm thick	M	0.00
43	Supplying and fixing sheet metal box made out of 18 SWG sheet metal with necessary holes for cable/conduit entry as required with one coat of primer of approved make	Each	0.00
44	100X75X65mm	Each	0.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT ★ Bangalore ★

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned by CamScanner